

IOWA CITY – PUBLIC DRINKING WATER PROGRAM  
**BACKFLOW PREVENTION ASSEMBLY TEST DATA AND MAINTENANCE REPORT**



CUSTOMER		FILE NUMBER	
CUSTOMER ADDRESS			
SITE ADDRESS			
DEVICE LOCATION			
DATE OF TEST	TIME <input type="checkbox"/> A.M. <input type="checkbox"/> P.M.	SUPPLY PRESSURE _____ LBS.	AIR GAP (2 x SUPPLY DIAM.) SUPPLY _____ IN. GAP _____ IN. <input type="checkbox"/> N/A <input type="checkbox"/> PASS <input type="checkbox"/> FAIL
TYPE OF ASSEMBLY	MANUFACTURER	MODEL	SIZE SERIAL NUMBER
HEIGHT OFF FLOOR _____ (IN./FT.)	PROTECTION FROM: FREEZING <input type="checkbox"/> YES <input type="checkbox"/> NO FLOODING <input type="checkbox"/> YES <input type="checkbox"/> NO		NEW INSTALLATION <input type="checkbox"/> YES <input type="checkbox"/> NO GAUGE CALIBRATION DATE

TESTS	STEP	COMPONENT	TEST	REQUIREMENT	INITIAL TEST	FINAL TEST
<b>REDUCED PRESSURE ASSEMBLY</b>	1:	Check Valve 1	Confirmed Pressure Drop	5.0 PSID min		
	2:	Relief Valve	Opening Pressure	2.0 PSID min		
	3:	Check Valve 2	Differential Pressure in direction of flow	1.0 PSID min		
	4:	Check Valve 2	Held against Backpressure	Yes/No		
	5:	Difference	(Check Valve 1 – Relief)	3.0 PSID min		
<b>DOUBLE CHECK VALVE ASSEMBLY</b>	1:	Check Valve 1	Differential Pressure in direction of flow	1.0 PSID min		
	2:	Check Valve 1	Held against Backpressure (optional)	Yes/No		
	3:	Check Valve 2	Differential Pressure in direction of flow	1.0 PSID min		
	4:	Check Valve 2	Held against Backpressure (optional)	Yes/No		
<b>PRESSURE VACUUM BREAKER</b>	1:	Air Inlet Valve	Opening Differential	1.0 PSID min		
	2:	Check Valve	Closes tight in direction of flow	1.0 PSID min		
<b>ANTI-SPILL VACUUM BREAKER</b>	1:	Check Valve	Differential Pressure Across Check	1.0 PSID min		
	2:	Air Inlet	Air Inlet Start to Open at	1.0 PSID min		
	3:	Air Inlet	Air Inlet Fully Open when supply is at atmospheric pressure	Yes/No		

COMMENTS:

REPAIR HISTORY

<b>THE ABOVE REPORT IS CERTIFIED TO BE TRUE, ACCURATE AND COMPLETE.</b>				
<b>Tester's Certification</b>		OWNER OR REPRESENTATIVE (SIGNATURE)		DATE
		TEST BY (PRINT NAME)	SIGNATURE	TESTER #